



March Garage Addition

Master Construction Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Actual Start	Actual Finish	Apr 24, '22	May 1, '22	May 8, '22	May 15, '22	May 22, '22	May 29, '22	Jun 5, '22	Jun 12, '22	Jun 19, '22	Jun 26, '22	Jul 3, '22	Jul 10, '22	Jul 17, '22	Jul 24, '22	Jul 31, '22	Aug 7, '22	Aug 14, '22	Aug 21, '22	Aug 28, '22	Sep 4, '22	Sep 11, '22	Sep 18, '22	Sep 25, '22	Oct 2, '22
1	Pre-Construction	64 days	Wed 4/27/22	Mon 7/25/22			Wed 4/27/22	NA																								
2	Schematic Design	5 days	Wed 4/27/22	Tue 5/3/22			Wed 4/27/22	Tue 5/3/22																								
3	Preliminary Cost Estimate	5 days	Wed 5/4/22	Tue 5/10/22	2		Wed 5/4/22	Tue 5/10/22																								
4	Design Development	5 days	Sun 5/15/22	Sat 5/21/22	3		Sun 5/15/22	Sat 5/21/22																								
5	Construction Documents	0 days	Mon 5/23/22	Fri 5/27/22	4		Mon 5/23/22	Fri 5/27/22																								
6	Qualify Budget / Cost Estimate	10 days	Mon 5/30/22	Fri 6/10/22	5		NA	NA																								
7	Submit for Permitting	1 day	Mon 6/13/22	Mon 6/13/22	6		NA	NA																								
8	Building Permit Process	30 days	Tue 6/14/22	Mon 7/25/22	7		NA	NA																								
9	Procurement and Leadtimes	60 days	Tue 6/14/22	Mon 9/5/22			NA	NA																								
10	Sitework Contract	5 days	Tue 6/14/22	Mon 6/20/22	7		NA	NA																								
11	Concrete Contract	5 days	Tue 6/14/22	Mon 6/20/22	7		NA	NA																								
12	Framing Labor Contract	5 days	Tue 6/14/22	Mon 6/20/22	7		NA	NA																								
13	Roofing Contract	5 days	Tue 6/14/22	Mon 6/20/22	7		NA	NA																								
14	Overhead Door Contract	5 days	Tue 6/14/22	Mon 6/20/22	7		NA	NA																								
15	Insulation Contract	5 days	Tue 6/14/22	Mon 6/20/22	7		NA	NA																								
16	Stucco Contract	5 days	Tue 6/14/22	Mon 6/20/22	7		NA	NA																								
17	Order Lumber Package	15 days	Tue 7/26/22	Mon 8/15/22	8		NA	NA																								
18	Order Trusses	30 days	Tue 7/26/22	Mon 9/5/22	8		NA	NA																								
19	Construction	49 days	Tue 7/26/22	Fri 9/30/22			NA	NA																								
20	Digline	3 days	Tue 7/26/22	Thu 7/28/22	8		NA	NA																								
21	Excavation	2 days	Fri 7/29/22	Mon 8/1/22	20		NA	NA																								
22	Concrete Foundation and Interior SOG	5 days	Tue 8/2/22	Mon 8/8/22	21		NA	NA																								
23	Backfill / Grading	1 day	Tue 8/9/22	Tue 8/9/22	22		NA	NA																								
24	Framing	5 days	Wed 8/10/22	Tue 8/16/22	23		NA	NA																								
25	Trusses	5 days	Wed 8/17/22	Tue 8/23/22	24		NA	NA																								
26	Demo / Tie into existing	3 days	Wed 8/17/22	Fri 8/19/22	24		NA	NA																								
27	Doors and Windows	2 days	Mon 8/22/22	Tue 8/23/22	26		NA	NA																								
28	Electrical Rough-In and Inspection	2 days	Wed 8/24/22	Thu 8/25/22	27		NA	NA																								
29	Framing Inspection	1 day	Fri 8/26/22	Fri 8/26/22	28		NA	NA																								
30	Insulation	1 day	Mon 8/29/22	Mon 8/29/22	29		NA	NA																								
33	Roofing	2 days	Mon 8/29/22	Tue 8/30/22	29		NA	NA																								
34	Soffit and Fascia	2 days	Mon 8/29/22	Tue 8/30/22	29		NA	NA																								
31	Insulation Inspection	1 day	Tue 8/30/22	Tue 8/30/22	30		NA	NA																								
32	Siding	10 days	Wed 8/31/22	Tue 9/13/22	33		NA	NA																								
36	Interior Plywood	3 days	Wed 8/31/22	Fri 9/2/22	31		NA	NA																								
37	Interior Trim	2 days	Mon 9/5/22	Tue 9/6/22	36		NA	NA																								
38	Painting	2 days	Wed 9/7/22	Thu 9/8/22	37		NA	NA																								
39	Electrical fixtures and final Inspection	3 days	Fri 9/9/22	Tue 9/13/22	38		NA	NA																								
35	Overhead Doors	1 day	Wed 9/14/22	Wed 9/14/22	32		NA	NA																								
40	Final Inspections / Certificate of Occupancy	3 days	Wed 9/14/22	Fri 9/16/22	39		NA	NA																								
41	Punchlist	10 days	Mon 9/19/22	Fri 9/30/22	40		NA	NA																								

